





VDOT QUARTERLY REPORT

Albemarle County

Carrie Shepheard, P.E.
Resident Engineer

October 1, 2025

Preliminary Engineering

PROJECT	LAST MILESTONE	NEXT MILESTONE	AD DATE
Route 29 Shared Use Path	Final Plan Design	Re-Advertisement (bids too high)	Late Summer/Early Fall 2025
I-64 Exit 107 Park and Ride	Limited Access Change	Advertisement	Fall 2025
5 th Street Hub and Trails	Design Approval	Acquire Right of Way	Spring 2026
Route 250/ Route 20 Intersection Improvements Route 250 E Corridor Improvements	Public Hearing	Design Approval	Spring 2026
Connector Road from Berkmar Dr. to Airport Road	Public Hearing	Location Approval by CTB	Winter 2027
Route 702 Fontaine Ave. Replace Bridge over Morey Creek	Contract Award	Construction	June 2025
Avon Street	Citizen Information Meeting on May 8, 2025. City determined preferred alternative.	Preliminary Field Inspection	March 2028

Design Build Bundles

PROJECT	STATUS
US 29/Hydraulic Package	Construction of the pedestrian bridge is currently underway. Anticipated completion October 31, 2025.
PROJECT	STATUS
John Warner Parkway/ Rio Road Roundabout	Route 240/250 Roundabout construction is underway. Construction plans for the Old Lynchburg Rd/5 th Street roundabout are under review & RW plans are under development for the remaining project elements. Limited Access Control Change for the John Warner Parkway/Rio Road roundabout project was approved by the CTB.
Belvedere Green T	
Route 53 / Route 20 Roundabout	
5 th Street/ Old Lynchburg Road Roundabout	
Route 240/250 Roundabout and Rte. 680 Browns Gap Turnpike Bridge Replacement over Lickinghole Creek	
PROJECT	STATUS
Rte. 743 (Hydraulic Rd) & District Ave/Cedar Hill Rd	Public Hearing was held on May 22, 2025. Design-Build Request for proposals to be issued to short-listed offerors on June 27 th . Technical proposals are due October 1 st , price proposals are due November 3 rd , and CTB award is anticipated in December.
US 29/Fontaine Avenue Interchange Improvements	
Fontaine Avenue Shared Use Path (City of Charlottesville)	

Rural Rustic

ROUTE	STATUS
813 Starlight Road	Under construction
600 Stoney Point Pass	Complete
697 Sutherland Road	Complete
713 Glendower Road Phase I	Complete
713 Glendower Road Phase II	Complete

Construction Activities

Bridge Project

- **Route 601 Old Ivy Road over Rte. 29 Superstructure Replacement** - Construction began February 17th. During construction, the bridge will be restricted to eastbound traffic only, with a reduced lane width. Detour signage is in place. The anticipated completion date for this project is Summer 2026.
- **Route 712 Plank Road** – Reconstruction of headwall. Traffic will be reduced to one lane maintained by a temporary traffic signal. Construction began July 7th and is expected to be complete by August 28th. Complete.

