



VDOT QUARTERLY REPORT

Albemarle County

Carrie Shepheard, P.E.
Resident Engineer

August 7, 2024

Preliminary Engineering

PROJECT	LAST MILESTONE	NEXT MILESTONE	AD DATE
Connector Road from Berkmar Dr. to Airport Road	Finalize Funding	Plan updates & Public Hearing Preparation (October)	Late Summer 2026
I-64 Exit 107 Park and Ride	Public Hearing	Limited Access Change	Spring 2025
Route 29 Shared Use Path	Right of Way	Final Plan Design	Fall 2025
Route 250/ Route 20 Intersection Improvements Route 250 E Corridor Improvements	Scope	Public Hearing (September 10 th)	Spring 2027
5 th Street Hub and Trails	Public Hearing	Design Approval	Spring 2026
Route 743 (Hydraulic Rd) & District Ave/Cedar Hill Rd	Survey	Citizen information meeting June 4 th Holiday Inn University Area	Fall 2028
State of Good Repair (funding designated to address structurally deficient bridges)			
Route 601 Old Ivy Road over Route 29, Superstructure Replacement	Advertised	Re-advertise due to high bid	Late Summer/Fall
Route 680 Browns Gap Turnpike Bridge Replacement over Lickinghole Creek	Public Hearing	Design Approval	March 2027

Design Build Bundles

PROJECT	STATUS
US 29/Hydraulic Package	Closure of Hydraulic/Hillsdale intersection underway for major roundabout construction activities. Final preparations underway to begin construction of the pedestrian bridge.

PROJECT	STATUS
John Warner Parkway/ Rio Road Roundabout	Project Awarded June 18, 2024. Geotechnical activities underway. Right of Way Plans under development.
Belvedere Green T	
Route 53 / Route 20 Roundabout	
5 th Street/ Old Lynchburg Road Roundabout	
Route 240/250 Roundabout	

Rural Rustic

ROUTE	STATUS
721 Old Dominion Road	Construction Complete
697 Sutherland Road	Under Construction
805 Henderson Lane	Pending Construction
713 Glendower Road Phase I & II	Preliminary Engineering

Construction Activities

Road Project

- **Route 240/250 – Crozet Avenue/Rockfish Gap Turnpike** – Turn lane extension. Start date August 12th. Expected completion before August 21st.

Bridge Project

- **Route 708 Red Hill Road** – Bridge Replacement – Work began November 6th. Three traffic signals have been installed making it a signalized intersection, temporary pavement markings, and temporary barrier wall. The temporary signals were activated the morning of Tuesday 12/5/23. The first half of the bridge is nearly complete. Beginning Thursday, August 1, traffic will shift to the newly completed portion of the bridge. A temporary signal will continue to control the intersection of Red Hill Road and Route 20 (Scottsville Road). After the traffic shift, work will begin on the second half of the bridge. Expected completion is December 5, 2024.
- **Route 641 Frays Mill Road** – Bridge Replacement over Marsh Run – Road will be closed at Route 743 (Advance Mills Road) for replacement of bridge over Marsh Run on January 2nd. Expected completion date, December 5, 2024.
- **Route 810 Boonesville Road** – Replacing Superstructures and reconstructing the top of the abutments – Construction started June 24th. A message board was activated at the bridge on June 10th providing notice of the closing date and projected opening date. Roadway will be closed to all vehicular, cyclist and pedestrian traffic. There will be a detour to guide traffic around this closing. Estimated completion date is August 20, 2024.

Traffic Engineering

Under Review

ROUTE	TYPE	RECOMMENDATION
692 Plank Road	Speed Study/Through Truck Restriction	Approved. Sign fabrication in process.
656 Georgetown Road	Review signage for Through Truck Restriction	Clear vegetation. Signage review in progress.
614 Sugar Hollow Road 674 Sugar Ridge Road	Speed Limit signage review	End 35 MPH sign to be removed from Sugar Hollow. End 30 MPH sign to be removed from Sugar Ridge.
692 Plank Road and 635 Craigs Store Road	Intersection review for all-way stop warrants	Under review

