

Culpeper District
Albemarle County Monthly Report
November 2023

County Mileage

INTERSTATE	PRIMARY	SECONDARY		TOTAL
		Hard Surface	Gravel	
124.8	382.83	1,629.47	161.52	2,298.7

Preliminary Engineering

PROJECT	LAST MILESTONE	NEXT MILESTONE	AD DATE
Connector Road from Berkmar Dr. To Airport Rd	Survey	Obtain Additional Funding	TBD
I-64 Exit 107 Park and Ride	Scope	Public Involvement (January 2024)	Fall 2024
Rte. 29 Shared Use Path	Design Approval	RW	Fall 2025
Rte. 250/ Rte. 20 Intersection Improvements Rte. 250 E Corridor Improvements	Survey	Scope	Late 2026
5 th Street Hub and Trails	PE	Public Involvement (December 2023)	Fall 2025
State of Good Repair (funding designated to address structurally deficient bridges)			
Rte. 601, Superstructure Replacement, Old Ivy Road over Rte. 29 Project Details	RW	PAC	March 2024
Rte.641, Bridge Replacement over Marsh Run	Advertised	Award	October 2023
Rte. 680 Browns Gap Turnpike Bridge Replacement over Lickinghole Creek	PE	Scope	June 2025

*P/FI – Preliminary/ Field Inspection

*PAC – Preliminary Advertisement Conference

Route 29 Solutions [Project Details](#)

PROJECT	STATUS
US 29/Hydraulic	Utility relocations and drainage installations to begin in November, major construction likely to begin in Spring.

Albemarle County Design-Build [Project Details](#)

PROJECT	STATUS
Exit 124 (Interstate 64) Diverging Diamond Interchange	Substantial Completion, final punch list items in progress.
Rte.151/250 Roundabout	Truck arrestor system under construction. Expected completion Spring 2024.
Rte. 20/649 Roundabout	Substantial Completion, final punch list items in progress.

Design-Build #2

PROJECT	STATUS
John Warner Parkway/ Rio Road Roundabout	Scoping & preliminary engineering underway. Survey complete. Public Hearings complete. Comments are still being accepted through October 2 nd .
Belvedere Green T	
Route 53/ Route 20 Roundabout	
5 th Street/ Old Lynchburg Road Roundabout	
Route 240/250 Roundabout	
Route 29 and Fontaine Avenue Interchange	Survey underway. Design engineering expected to begin late 2023 with advertisement expected late 2024.

Rural Rustics

ROUTE	STATUS
Route 769 Beam Road	Complete
Route 600 Stony Point Pass	Paving underway
Route 721 Old Dominion Road	Construction to begin Spring 2024
Route 745 Arrowhead Valley Road	Construction to begin Spring 2024
Route 795 Blenheim Road	Construction to begin Spring 2024

Construction Activities

Bridge Projects

- **Route 667 Catterton Road – Bridge Replacement** – Complete.
- **Route 671 – Ballard’s Mill – Structure Replacement** – Completed on November 1st.
- **Route 708 Red Hill Road – Bridge Replacement** – Work is scheduled to begin November 6th.

Road Projects

- None at this time

Maintenance Activities

VDOT Area Headquarters crews completed the regular maintenance activities during the past month. For specific route activities, please contact the Charlottesville Residency Office.

Traffic Engineering

- [FHWA Stop Sign Guidance \(link\)](#) Note: Stop signs should not be used to control vehicle speeds, requires engineering study and must meet MUTCD warrants.

Completed studies:

- None at this time

Studies under review:

ROUTE	TYPE	RECOMMENDATION
240 at Music City Today and Starr Hill Brewery	Pedestrian Crossing	Plans being updated.
692 Plank Road	Speed Study/Through Truck Restriction	In progress.
Greenbrier/Hillsdale	Intersection Review	In progress.
Route 29 near North Garden Lane	Pavement Grade Review	In progress. Signs installed indicating slippery when wet at a temporary measure.

Resurfacing [Map link to VDOT's public website](#)

Schedule	Plant Mix		Surface Treatment		Latex Modified	
	Miles	Cost/Estimate	Miles	Cost/Estimate	Miles	Cost/Estimate
2020	22.89	\$3,906,461	0.45	\$68,399	12.87	\$564,449
2021	17.25	\$2,717,392.12	22.4	\$567,749.49	0	0
2022	6.25	\$1,444,833.16	21.05	\$506,893.08	0	0
2023	11	\$2,697,822.85	24.53	\$887,960.59	15.62	\$813,906.86

Updated BOS Manual

https://www.virginiadot.org/business/resources/local_assistance/BOS_manual.pdf

Carrie Shephard
Resident Engineer
VDOT Charlottesville Residency
434-293-0011