



Virginia Department of Transportation

VDOT QUARTERLY REPORT

Albemarle County

 Carrie Shepheard, P.E.
Resident Engineer

October 2, 2024

Preliminary Engineering

PROJECT	LAST MILESTONE	NEXT MILESTONE	AD DATE
I-64 Exit 107 Park and Ride	Public Hearing	Limited Access Change	Spring 2025
Route 29 Shared Use Path	Right of Way	Final Plan Design	Fall 2025
5 th Street Hub and Trails	Public Hearing	Design Approval	Spring 2026
Connector Road from Berkmar Dr. to Airport Road	Finalize Funding	Public Hearing (November 13, UVA North Fork, 994 Research Park Blvd)	Late Summer 2026
Route 250/ Route 20 Intersection Improvements Route 250 E Corridor Improvements	Public Hearing	Design Approval	Spring 2027
State of Good Repair (funding designated to address structurally deficient bridges)			
Route 601 Old Ivy Road over Route 29, Superstructure Replacement	Advertised	Re-advertised due to high bid	October
Route 680 Browns Gap Turnpike Bridge Replacement over Lickinghole Creek	Public Hearing	Design Approval	March 2027

Design Build Bundles

PROJECT	STATUS
US 29/Hydraulic Package	Construction of the signalized pedestrian crossing at the US 29/Hydraulic Rd Intersection and the pedestrian bridge are currently underway.
PROJECT	STATUS
John Warner Parkway/ Rio Road Roundabout	Project Awarded June 18, 2024. Geotechnical activities underway. Right of Way Plans under development.
Belvedere Green T	
Route 53 / Route 20 Roundabout	
5 th Street/ Old Lynchburg Road Roundabout	
Route 240/250 Roundabout	
PROJECT	STATUS
Rte. 743 (Hydraulic Rd) & District Ave/Cedar Hill Rd	Public Hearing early 2025. Design-Build Request for Qualifications, February 2025.
US 29/Fontaine Avenue Interchange Improvements	

Rural Rustic

ROUTE	STATUS
721 Old Dominion Road	Construction Complete
697 Sutherland Road	Under Construction
805 Henderson Lane	Pending Construction
713 Glendower Road Phase I	Preliminary Engineering
713 Glendower Road Phase II	Preliminary Engineering

Construction Activities

Road Project

- **Afton Mountain** – Warning system installation in progress. Estimated completion date January 9, 2025.

Bridge Project

- **Route 708 Red Hill Road** – Bridge Replacement – Work began November 6th. Beginning Thursday, August 1, traffic shifted to the newly completed portion of the bridge. A temporary signal will continue to control the intersection of Red Hill Road and Route 20 (Scottsville Road). After the traffic shift, work began on the second half of the bridge. Expected completion is December 5, 2024.
- **Route 641 Frays Mill Road** – Bridge Replacement over Marsh Run – Complete 3 months ahead of schedule.

Traffic Engineering

Under Review

ROUTE	TYPE	RECOMMENDATION
656 Georgetown Road	Truck Restriction Signage Review	Under Review. Vegetation has been cleared.
729 Milton Road	Curve Warning Signs. Review between Gables Run & West of Milton & N Milton intersection	Under review
20 Stoney Point Road (Proffit to Fosters Branch)	Speed & Signage Review	In Progress

