

Culpeper District
Albemarle County Monthly Report
October 2024

County Mileage

INTERSTATE	PRIMARY	SECONDARY		TOTAL
		Hard Surface	Gravel	
124.8	382.83	1,629.47	161.52	2,298.7

Preliminary Engineering

PROJECT	LAST MILESTONE	NEXT MILESTONE	AD DATE
I-64 Exit 107 Park and Ride	Public Hearing	Limited Access Change	Spring 2025
Rte. 29 Shared Use Path	Right of Way	Final Plan Design	Fall 2025
5 th Street Hub and Trails	Public Hearing	Design Approval	Spring 2026
Connector Road from Berkmar Dr. To Airport Rd	Finalize Funding	Public Hearing (November 13, UVA North Fork, 994 Research Park Blvd)	Late Summer 2026
Rte. 250/ Rte. 20 Intersection Improvements Rte. 250 E Corridor Improvements	Public Hearing	Design Approval	Spring 2027
State of Good Repair (funding designated to address structurally deficient bridges)			
Rte. 601, Superstructure Replacement, Old Ivy Road over Rte. 29 Project Details	Advertised	Re-advertised due to high bid	October
Rte. 680 Browns Gap Turnpike Bridge Replacement over Lickinghole Creek	Public Hearing	Design Approval	March 2027

Hydraulic Bundle [Project Details](#)

PROJECT	STATUS
US 29/Hydraulic	Construction of the signalized pedestrian crossing at the US 29/Hydraulic Rd Intersection and the pedestrian bridge are currently underway.

Albemarle County Design-Build #2 [Project Details](#)

PROJECT	STATUS
John Warner Parkway/ Rio Road Roundabout	Project Awarded June 18, 2024. Geotechnical activities underway. Right of Way Plans under development.
Belvedere Green T	
Route 53/ Route 20 Roundabout	
5 th Street/ Old Lynchburg Road Roundabout	
Route 240/250 Roundabout	

Albemarle County Design-Build #3 [Project Details](#)

PROJECT	STATUS
Rte. 743 (Hydraulic Rd) & District Ave/Cedar Hill Rd	Public Hearing early 2025. Design-Build Request for Qualifications, February 2025.
US 29/Fontaine Avenue Interchange Improvements	

Rural Rustics

ROUTE	STATUS
Route 721 Old Dominion Road	Construction Complete
Route 697 Sutherland Road	Under Construction
Route 805 Henderson Lane	Pending Construction
Route 713 Glendower Road Phase I & II	Preliminary Engineering

Construction Activities

Bridge Projects

- **Route 708 Red Hill Road** – Bridge Replacement – Construction started November 6th. Beginning Thursday August 1, traffic shifted to the newly completed portion of the bridge. A temporary traffic signal will continue to control the intersection of Red Hill Road and Route 20 (Scottsville Road). After the traffic shift, work began on the second half of bridge. Expected completion December 5, 2024.
- **Route 641 Frays Mill Road** – Bridge Replacement over Marsh Run – Complete 3 months ahead of schedule.

Road Projects

- **Afton Mountain** – Warning system installation in progress. Estimated completion date January 9, 2025.

Maintenance Activities

VDOT Area Headquarters crews completed the regular maintenance activities during the past month. For specific route activities, please contact the Charlottesville Residency Office.

Traffic Engineering

- [FHWA Stop Sign Guidance \(link\)](#) Note: Stop signs should not be used to control vehicle speeds, requires engineering study, and must meet MUTCD warrants.

Completed studies:

- None at this time

Studies under review:

ROUTE	TYPE	RECOMMENDATION
656 Georgetown Road	Truck Restriction Signage Review	Under Review. Vegetation has been cleared.
729 Milton Road	Curve Warning Signs Review between Gables Run & West of Milton & N Milton intersection	Under Review
20 Stoney Point Road (Proffit to Fosters Branch)	Speed & Signage Review	In Progress

Resurfacing [Map link to VDOT's public website](#)

Schedule	Plant Mix		Surface Treatment		Latex Modified	
	Miles	Cost/Estimate	Miles	Cost/Estimate	Miles	Cost/Estimate
2021	17.25	\$2,717,392.12	22.4	\$567,749.49	0	0
2022	6.25	\$1,444,833.16	21.05	\$506,893.08	0	0
2023	11	\$2,697,822.85	24.53	\$887,960.59	7.81	\$813,906.86
2024	31.14	\$7,642,461.87	10.42	\$466,721.83	2.04	\$157,509.70

Updated BOS Manual

https://www.virginia-dot.org/business/resources/local_assistance/BOS_manual.pdf

Carrie Shephard
Resident Engineer
VDOT Charlottesville Residency
434-293-0011