



VDOT QUARTERLY REPORT

Albemarle County

Carrie Shepheard, P.E.
Resident Engineer

July 16, 2025

Preliminary Engineering

PROJECT	LAST MILESTONE	NEXT MILESTONE	AD DATE
Route 29 Shared Use Path	Final Plan Design	Advertisement	June 2025
I-64 Exit 107 Park and Ride	Limited Access Change	Advertisement	Fall 2025
5 th Street Hub and Trails	Design Approval	Acquire Right of Way	Spring 2026
Route 250/ Route 20 Intersection Improvements Route 250 E Corridor Improvements	Public Hearing	Design Approval	Spring 2026
Connector Road from Berkmar Dr. to Airport Road	Public Hearing	Location Approval by CTB	Winter 2027
Route 702 Fontaine Ave. Replace Bridge over Morey Creek	Advertisement/Rejection of Bids	Re-Advertisement	June 2025
Avon Street	Citizen Information Meeting on May 8, 2025	City to determine which project alternative to move forward	TBD

Design Build Bundles

PROJECT	STATUS
US 29/Hydraulic Package	Construction of the pedestrian bridge is currently underway. Construction on Hydraulic to include work at the intersection, crosswalk installation & roundabout complete.
PROJECT	STATUS
John Warner Parkway/ Rio Road Roundabout	Route 240/250 Roundabout construction is underway. RW plans for the Old Lynchburg Rd/5 th Street roundabout are approved & RW plans are under development for the remaining project elements. RW acquisition and utility relocation underway on Route 240/250 Roundabout. Limited Access Control Change for the John Warner Parkway/Rio Road Roundabout project is on the July CTB agenda.
Belvedere Green T	
Route 53 / Route 20 Roundabout	
5 th Street/ Old Lynchburg Road Roundabout	
Route 240/250 Roundabout and Rte. 680 Browns Gap Turnpike Bridge Replacement over Lickinghole Creek	
PROJECT	STATUS
Rte. 743 (Hydraulic Rd) & District Ave/Cedar Hill Rd	Public Hearing was held on May 22, 2025. Design-Build Request for proposals to be issued to short-listed offerors on June 27 th . Technical proposals are due October 1 st , price proposals are due November 3 rd , and CTB award is anticipated in December.
US 29/Fontaine Avenue Interchange Improvements	
Fontaine Avenue Shared Use Path (City of Charlottesville)	

Rural Rustic

ROUTE	STATUS
697 Sutherland Road	Under Construction
713 Glendower Road Phase I	Under Construction
713 Glendower Road Phase II	Under Construction

Construction Activities

Road Project

- None to report.

Bridge Project

- **Route 600 Stony Point Pass** – Replacing Pipe Crossing due to washout – Complete.
- **Route 601 Old Ivy Road over Rte. 29 Superstructure Replacement** - Construction began February 17th. During construction, the bridge will be restricted to eastbound traffic only, with a reduced lane width. Detour signage will be in place. The anticipated completion date for this project is Summer 2026.
- **Route 712 Plank Road** – Reconstruction of headwall. Traffic will be reduced to one lane maintained by a temporary traffic signal. Construction began July 7th and is expected to be complete by August 8th.

Traffic Engineering

Continue to respond to citizen requests through the work order process for signage, crosswalks, sidewalk and concrete repairs, etc.

