



Culpeper District

Albemarle County Monthly Report

July 2019

Preliminary Engineering

PROJECT	LAST MILESTONE	NEXT MILESTONE	AD DATE
Route 151/250 Roundabout Smart Scale Project Details	Receipt of Price Proposals	CTB Award July 17, 2019	Notice to Proceed August 2019
Route 20/649 Intersection Improvement Smart Scale Project Details			
Exit 124 (Interstate 64) Smart Scale Project Details			
Connector Road Between Rio Mills and Berkmar Dr. Extended Smart Scale Project Details			
Exit 118 US29 SB / I-64EB Improvements – HSIP Application			
Exit 118 I-64 WB / US29 NB Improvement Smart Scale Project Details			
Route 240/250 Roundabout – HSIP Application	Public Hearing June 11, 2019	Field Inspection Fall/Winter 2019	November 10, 2020
Route 240 Bridge Rehabilitation over Lickinghole Creek Project Details	Public Hearing April 17, 2019	Field Inspection Summer 2019	Spring 2022
Bike and Pedestrian Enhancements	Pre Advertisement Conference	Re-advertise	TBD
Route 726, Bridge Replacement over Totier Creek Project Details	Right of Way	*PAC	May 2022
Rte. 708 Bridge Repair or Replacement over N.F. Hardware	Authorize PE	Scope	TBD
Rte.641, Bridge Replacement over Marsh Run	*PFI	PH	TBD
Rte. 667, Bridge Replacement over Piney Creek	*PFI	PH	TBD
Rte. 702, Bridge Replacement over Morey Creek	*PFI	PH	TBD

*RFP – Request for Proposal

*PFI – Preliminary Field Inspection

*PAC – Preliminary Advertisement Conference

Route 29 Solutions [Project Details](#)

PROJECT	LAST MILESTONE	NEXT MILESTONE	Completion Date
Automated Traffic Signal Performance Metrics (ATSPM)	Angus signal in VDOT operation, others to follow	Develop agreements with City to operate other signals	TBD
Hydraulic/Hillsdale South	SMART SCALE Scoring	CTB Approval*	Spring 2019

*Not recommended for funding

Rural Rustics

ROUTE	FUNDING YEAR	STATUS
Route 637 Dick Woods Road	FY19	State forces work to begin summer 2019.
Route 824 Patterson Mill Lane	FY19	State forces work to begin summer 2019.
Route 712 North Garden Lane	FY20	State forces work to begin fall 2019.
Route 712 Coles Rolling Road Phase 1	FY20	State forces work to begin fall 2019.

Construction Activities

Bridge Projects

- **Rte. 810 Blackwell's Hollow Road – Superstructure Replacement** – State forces work anticipated to begin in summer 2019.
- **Rte. 612 Hammock's Gap Road – Superstructure Replacement** – State forces work to begin June 24, 2019.
- **Route 640 Gilbert's Station Road – Bridge Repair** – State forces anticipated to begin work Summer 2020. May be delayed due to delay in getting RR clearance.
- **I64 E&WBL over Rte. 20 & I64 EBL over Rte. 29 – Latex Overlay** – Bids to be received May 2019. Tentative September 2019 CN Start.

Road Projects

- **Route 731 Keswick Road – Rural Rustic** – To be completed in summer 2019.
- **Resurfacing Projects** – Plant Mix, Slurry Seal and Surface Treatment [Map View](#)
- **County Safety Improvement and Operations**
 - Route 1135 Willow Lake Drive – Pipe replacement to be completed on 4/23/19. Awaiting guardrail
 - Route 29 South – Increase the capacity for south bound traffic on Route 29 at Route 649 Airport Road and Route 1721 Timberwood Boulevard. Work began 5/28/19.

Traffic Engineering

Completed studies:

- **Route 738 Morgantown Road**
Speed study complete. Pending sign installation.
- **Route 1177 Dunlora Drive & Route 1705 Loring Drive**
Temporary truck restriction complete. Sent to Richmond for review.
- **Route 1403 Berkmar Drive**
Speed Study complete. Pending sign installation.
- **Route 1719 Towncenter**
Speed Study complete. Pending sign installation.

- **Route 151 Critzers Shop Road**
Intersection review complete. Pending sign installation.
- **Route 643 Polo Grounds Road**
Truck Restriction sent to Central Office.
- **Route 747 Preddy Creek Road**
Safety Review complete.
- **Route 685 Miller School Road & Route 676 Ownensville Road**
Through Truck Restriction under public comment 30 day period. Pending sign installation.

Studies under review

- **Route 743 Polo Grounds Road**
Speed Study under review
- **Route 601 Free Union Road**
Speed Study under review
- **Route 654 Barracks Road**
Bicycle Sharrows pavement marking plan.
- **Route 22/250 Richmond Road**
Curb type delineators for RI/RO
- **Route 601 Old Ivy Road**
TWLTL pavement marking plan
- **Route 601 St. Anne's Belfield/ 250**
Restriping/configuration plan
- **Pantops Mountain Road/250**
Update to traffic calming review

Maintenance Activities

VDOT Area Headquarters crews completed the following activities during the past month. For specific route activities, please contact the Charlottesville Residency Office.

- Culverts replaced on 2 primary routes and 2 secondary routes
- Debris removal on 10 secondary routes
- Drainage repairs made on 4 primary routes and 6 secondary routes
- Machining on 24 NHS secondary routes
- Mowing operations on 19 secondary routes
- Patching along 1 primary route and 22 secondary routes
- Sweeping along 4 secondary routes
- Shoulders repaired on 3 secondary routes
- Trash removed on 2 primary routes and 5 secondary routes
- Tree removal on 3 secondary routes
- Trimming on 2 primary routes and 10 secondary routes

Updated BOS Manual

http://www.virginiadot.org/business/resources/local_assistance/BOSmanual.pdf

Joel DeNunzio, P.E.
Resident Engineer
VDOT Charlottesville Residency
434-293-0011