



**Culpeper District**  
**Albemarle County Monthly Report**  
**May 2019**

**Preliminary Engineering**

PROJECT	LAST MILESTONE	NEXT MILESTONE	AD DATE
Route 151/250 Roundabout <a href="#">Smart Scale Project Details</a>	Design Bid RFP* November 27, 2018	Receipt of Technical Proposals April 23, 2019	CTB Award June 19, 2019
Route 20/649 Intersection Improvement <a href="#">Smart Scale Project Details</a>			
Exit 124 (Interstate 64) <a href="#">Smart Scale Project Details</a>			
Connector Road Between Rio Mills and Berkmar Dr. Extended <a href="#">Smart Scale Project Details</a>			
Exit 118 US29 SB / I-64EB Improvements – <a href="#">HSIP Application</a>			
Exit 118 I-64 WB / US29 NB Improvement <a href="#">Smart Scale Project Details</a>			
Route 240/250 Roundabout – <a href="#">HSIP Application</a>	*PFI December 12, 2018	Public Hearing June 11, 2019	Field Inspection Fall/Winter 2019
Route 240 Bridge Rehabilitation over Lickinghole Creek <a href="#">Project Details</a>	Public Hearing April 17, 2019	Field Inspection Summer 2019	Spring 2022
Bike and Pedestrian Enhancements	Pre Advertisement Conference	Re-advertise	TBD
Route 726, Bridge Replacement over Totier Creek <a href="#">Project Details</a>	Right of Way	*PAC	May 2022
Rte.641, Bridge Replacement over Marsh Run	*PFI	PH	TBD
Rte. 667, Bridge Replacement over Piney Creek	*PFI	PH	TBD
Rte. 702, Bridge Replacement over Morey Creek	*PFI	PH	TBD

\*RFP – Request for Proposal

\*PFI – Preliminary Field Inspection

\*PAC – Preliminary Advertisement Conference

## Route 29 Solutions [Project Details](#)

PROJECT	LAST MILESTONE	NEXT MILESTONE	Completion Date
Automated Traffic Signal Performance Metrics (ATSPM)	Angus signal in VDOT operation, others to follow	Develop agreements with City to operate other signals	TBD
Hydraulic/Hillsdale South	SMART SCALE Scoring	CTB Approval*	Spring 2019

\*Not recommended for funding

## Construction Activities

### Bridge Projects

- **Rte. 810 Blackwell's Hollow Road – Superstructure Replacement** – State forces work anticipated to begin in summer 2019.
- **Rte. 612 Hammock's Gap Road – Superstructure Replacement** – State forces work anticipated to begin in late 2019
- **Route 640 Gilbert's Station Road – Bridge Repair** – State forces anticipated to begin work Summer 2020. May be delayed due to delay in getting RR clearance.

### Road Projects

- **Route 731 Keswick Road – Rural Rustic** – To be completed in spring 2019.
- **Signal rebuild** – Route 743 and Route 657/1455 – Work will include reducing the number of signal poles within the intersection, updating existing signals and improving pedestrian facilities.
- **Resurfacing Projects** – Plant Mix, Slurry Seal and Surface Treatment [Map View](#)
- **County Safety Improvement and Operations**
  - Route 631 Old Lynchburg Road – Sight line and drainage improvement completed
  - Route 1135 Willow Lake Drive – Pipe replacement to be completed on 4/23/19.
  - Route 601 Free Union Road – Pipe replacement to begin 4/29/19 and be completed on 5/4/19. [News Release](#)
  - Route 29 South – Increase the capacity for south bound traffic on Route 29 at Route 649 Airport Road and Route 1721 Timberwood Boulevard. Schedule TBD.

## Traffic Engineering

### Completed studies:

- **Route 738 Morgantown Road**  
Speed study complete. Pending sign installation.
- **Route 1177 Dunlora Drive & Route 1705 Loring Drive**  
Temporary truck restriction complete. Sent to Richmond for review.
- **Route 1270 Redfield Road**  
Signage review complete. Pending sign installation.
- **Route 626 Langhorne Road**  
Signage Review complete and Sign installation complete.
- **Route 743 Hydraulic & Earlysville**  
Pavement marking review complete. Pending installation.
- **Route 1090 Lego Drive**  
Residential speed zone review complete. Pending sign installation.
- **Route 1250 Park Ridge Drive SSAR**  
Speed zone review complete. Pending sign installation.
- **Dunlora Subdivision SSAR**  
Speed zone review complete.
- **Route 1830 Addle Hille Road**  
Speed review complete. Pending sign installation.

### **Studies under review**

- **Route 685 Miller School Road & Route 676 Ownensville Road**  
Through Truck Restriction sent to Charlottesville Residency for public advertisement.
- **Route 747 Preddy Creek Road**  
Safety Review pending
- **Route 1670 Ashwood Blvd**  
Crosswalk Review pending
- **Route 20 Valley Road**  
Crosswalk Review pending
- **Route 643 Polo Grounds Road**  
Truck Restriction pending

### **Maintenance Activities**

VDOT Area Headquarters crews completed the following activities during the past month. For specific route activities, please contact the Charlottesville Residency Office.

- Culverts replaced on 2 primary routes and 4 secondary routes
- Debris removal on 4 primary routes and 13 secondary routes
- Drainage repairs made on 14 secondary routes
- Machining on 30 NHS secondary routes
- Patching along 6 primary routes and 17 secondary routes
- Slope stabilization on 1 primary route
- Sweeping along 4 secondary routes
- Trash removal on 7 secondary routes
- Trimming on 1 primary route and 4 secondary routes

### **Updated BOS Manual**

[http://www.virginiadot.org/business/resources/local\\_assistance/BOSmanual.pdf](http://www.virginiadot.org/business/resources/local_assistance/BOSmanual.pdf)

Joel DeNunzio, P.E.  
Resident Engineer  
VDOT Charlottesville Residency  
434-293-0011