



Culpeper District
Albemarle County Monthly Report
June 2019

Preliminary Engineering

PROJECT	LAST MILESTONE	NEXT MILESTONE	AD DATE
Route 151/250 Roundabout Smart Scale Project Details	Design Bid RFP* November 27, 2018	Receipt of Price Proposals	CTB Award June 19, 2019
Route 20/649 Intersection Improvement Smart Scale Project Details			
Exit 124 (Interstate 64) Smart Scale Project Details			
Connector Road Between Rio Mills and Berkmar Dr. Extended Smart Scale Project Details			
Exit 118 US29 SB / I-64EB Improvements – HSIP Application			
Exit 118 I-64 WB / US29 NB Improvement Smart Scale Project Details			
Route 240/250 Roundabout – HSIP Application	*PFI December 12, 2018	Public Hearing June 11, 2019	Field Inspection Fall/Winter 2019
Route 240 Bridge Rehabilitation over Lickinghole Creek Project Details	Public Hearing April 17, 2019	Field Inspection Summer 2019	Spring 2022
Bike and Pedestrian Enhancements	Pre Advertisement Conference	Re-advertise	TBD
Route 726, Bridge Replacement over Totier Creek Project Details	Right of Way	*PAC	May 2022
Rte. 708 Bridge Repair or Replacement over N.F. Hardware	Authorize PE	Scope	TBD
Rte.641, Bridge Replacement over Marsh Run	*PFI	PH	TBD
Rte. 667, Bridge Replacement over Piney Creek	*PFI	PH	TBD
Rte. 702, Bridge Replacement over Morey Creek	*PFI	PH	TBD

*RFP – Request for Proposal

*PFI – Preliminary Field Inspection

*PAC – Preliminary Advertisement Conference

Route 29 Solutions [Project Details](#)

PROJECT	LAST MILESTONE	NEXT MILESTONE	Completion Date
Automated Traffic Signal Performance Metrics (ATSPM)	Angus signal in VDOT operation, others to follow	Develop agreements with City to operate other signals	TBD
Hydraulic/Hillsdale South	SMART SCALE Scoring	CTB Approval*	Spring 2019

*Not recommended for funding

Rural Rustics

ROUTE	FUNDING YEAR	STATUS
Route 637 Dick Woods Road	FY19	State forces work to begin summer 2019.
Route 824 Patterson Mill Lane	FY19	State forces work to begin summer 2019.
Route 712 North Garden Lane	FY20	State forces work to begin fall 2019.
Route 712 Coles Rolling Road Phase 1	FY20	State forces work to begin fall 2019.

Construction Activities

Bridge Projects

- **Rte. 810 Blackwell's Hollow Road – Superstructure Replacement** – State forces work anticipated to begin in summer 2019.
- **Rte. 612 Hammock's Gap Road – Superstructure Replacement** – State forces work anticipated to begin in late 2019
- **Route 640 Gilbert's Station Road – Bridge Repair** – State forces anticipated to begin work Summer 2020. May be delayed due to delay in getting RR clearance.
- **I64 E&WBL over Rte. 20 & I64 EBL over Rte. 29 – Latex Overlay** – Bids to be received May 2019. Tentative September 2019 CN Start.

Road Projects

- **Route 731 Keswick Road – Rural Rustic** – To be completed in summer 2019.
- **Signal rebuild** – Route 743 and Route 657/1455 – Work will include reducing the number of signal poles within the intersection, updating existing signals and improving pedestrian facilities.
- **Resurfacing Projects** – Plant Mix, Slurry Seal and Surface Treatment [Map View](#)
- **County Safety Improvement and Operations**
 - Route 1135 Willow Lake Drive – Pipe replacement to be completed on 4/23/19. Awaiting guardrail
 - Route 29 South – Increase the capacity for south bound traffic on Route 29 at Route 649 Airport Road and Route 1721 Timberwood Boulevard. Work began 5/28/19.

Traffic Engineering

Completed studies:

- **Route 738 Morgantown Road**
Speed study complete. Pending sign installation.
- **Route 1177 Dunlora Drive & Route 1705 Loring Drive**
Temporary truck restriction complete. Sent to Richmond for review.
- **Route 743 Hydraulic & Earlysville**
Pavement marking installation complete.

- **Route 1090 Lego Drive**
Residential speed zone review complete. Signs installation complete.
- **Route 1250 Park Ridge Drive SSAR**
Speed zone review complete.
- **Dunlora Subdivision SSAR**
Speed zone review complete.
- **Route 1830 Addle Hille Road**
Speed review complete. Pending sign installation.
- **Route 20 Valley Road**
Crosswalk Review complete
- **Route 1670 Ashwood Blvd**
Crosswalk Review complete

Studies under review

- **Route 685 Miller School Road & Route 676 Ownensville Road**
Through Truck Restriction under public comment 30 day period.
- **Route 747 Preddy Creek Road**
Safety Review pending
- **Route 643 Polo Grounds Road**
Truck Restriction under review
- **Route 151 Critzers Shop Road**
Intersection under review
- **Route 1403 Berkmar Drive**
Speed Study under review
- **Route 1719 Towncenter**
Speed Study under review

Maintenance Activities

VDOT Area Headquarters crews completed the following activities during the past month. For specific route activities, please contact the Charlottesville Residency Office.

- Culverts replaced on 4 secondary routes
- Debris removal on 3 primary routes and 11 secondary routes
- Drainage repairs made on 2 primary routes and 10 secondary routes
- Machining on 25 NHS secondary routes
- Patching along 4 primary routes and 15 secondary routes
- Sink hole repairs on 1 primary route
- Sweeping along 5 secondary routes
- Trimming on 2 primary routes and 6 secondary routes

Updated BOS Manual

http://www.virginiadot.org/business/resources/local_assistance/BOSmanual.pdf

Joel DeNunzio, P.E.
Resident Engineer
VDOT Charlottesville Residency
434-293-0011