

Culpeper District
Albemarle County Monthly Report
December 2019

Preliminary Engineering

PROJECT	LAST MILESTONE	NEXT MILESTONE	AD DATE
Route 151/250 Roundabout Project Details	Notice to Proceed August 2019	Right of Way Plan Approval	
Route 20/649 Intersection Improvement Project Details			
Exit 124 (Interstate 64) Project Details			
Connector Road Between Rio Mills and Berkmar Dr. Extended Project Details			
Exit 118 US29 SB / I-64EB Improvements – Project Details			
Exit 118 I-64 WB / US29 NB Improvement			
Route 240/250 Roundabout – HSIP Application	Field Inspection October 2019	Right of Way Plan Approval	November 10, 2020
Route 240 Bridge Rehabilitation over Lickinghole Creek Project Details	Field Inspection October 2019	PAC	Spring 2022
Bike and Pedestrian Enhancements	Pre Advertisement Conference	Re-advertise	TBD
Route 726, Bridge Replacement over Totier Creek Project Details	Right of Way	*PAC	TBD
Rte. 708 Bridge Repair or Replacement over N.F. Hardware	Authorize PE	Scope	TBD
Rte.641, Bridge Replacement over Marsh Run	*PFI	Public Hearing	TBD
Rte. 667, Bridge Replacement over Piney Creek	Public Hearing	Field Inspection	TBD
Rte. 702, Bridge Replacement over Morey Creek	Public Hearing	Field Inspection	TBD
Rte. 601, Superstructure Replacement, Old Ivy Road over Rte. 29	Scope/PFI	Public Hearing	TBD

*PFI – Preliminary Field Inspection

*PAC – Preliminary Advertisement Conference

Route 29 Solutions [Project Details](#)

PROJECT	LAST MILESTONE	NEXT MILESTONE	Completion Date
Automated Traffic Signal Performance Metrics (ATSPM)	Angus signal in VDOT operation, others to follow	Develop agreements with City to operate other signals	TBD
Hydraulic/Hillsdale South	SMART SCALE Scoring	Further studies to develop revised concept	Spring 2020

Rural Rustics

ROUTE	FUNDING YEAR	STATUS
Route 824 Patterson Mill Lane	FY19	State forces work to begin winter 2019.
Route 712 Coles Rolling Road Phase 1	FY20	State forces work to begin winter 2019.

Construction Activities

Bridge Projects

- **Route 640 Gilbert's Station Road – Bridge Repair** – State forces anticipated to begin work Summer 2020. May be delayed due to delay in getting RR clearance.
- **Rte. 606 Dickerson Road – Truss Replacement** – State Forces work has begun. Road will be closed until approximately late November 2019.
- **I64 E&WBL over Rte. 20 & I64 EBL over Rte. 29 – Latex Overlay** – Contractor began lane closures on August 16, 2019 and multiple weekends afterwards.

Road Projects

- **Route 637 Dick Woods Road – Rural Rustic** – Complete.
- **Route 712 North Garden Lane – Rural Rustic** – Paving is complete.
- **Resurfacing Projects** – Plant Mix, Slurry Seal and Surface Treatment [Map View](#)
- **Route 53 – Slope Stabilization** – Complete.
- **County Safety Improvement and Operations**
 - Route 29/Hydraulic – Materials have been ordered.

Traffic Engineering

Completed studies:

Route	Type	Recommendation
22/250	Left turn restriction	Delineator install pending
635 Miller School Rd	Truck restriction	Truck Restriction has been approved by Central Office
631 Rio Rd.	Sign Review	Road diet
20 Monticello Ave.	Sign Review	Install No U-Turn Sign at Exit 121 Median, Complete
692 Plank Rd.	Sign Review	Complete. Additional speed limit signs to be installed.
691 Ortman Rd.	Speed study	Complete. Extend 40mph zone for consistency.
676 Woodlands Rd.	Sign Review	Complete. Additional curve signs to be installed.
676 Owensville Rd.	Truck restriction	Truck Restriction exceptions not allowed for code section 46.2-809
1870 Ambrose Commons Dr.	Speed Review - SSAR	Complete
861 Stillhouse Ridge Ln.	Speed Review - SSAR	Complete
1059 Trailside Dr.	Speed Review - SSAR	Complete

Studies under review

Route	Type	Comments
Pantops Mountain Rd/250	Phasing analysis	Yellow flashing arrow
29 & South Hollymead	Phasing analysis	Yellow flashing arrow
614 Sugar Hollow Road	Safety Study	Complete, Centerline Marking not warranted
637 Dick Woods Road	Rural Rustic	Pending

Maintenance Activities

VDOT Area Headquarters crews completed the following activities during the past month. For specific route activities, please contact the Charlottesville Residency Office.

- Culverts replaced on 5 secondary routes
- Debris removed on 2 primary routes and 13 secondary routes
- Drainage repairs made on 1 primary route and 4 secondary routes
- Machining on 24 NHS secondary routes
- Mowing operations on 12 secondary routes
- Patching along 1 primary route and 8 secondary routes
- Trimming on 2 primary routes and 6 secondary routes

Updated BOS Manual

http://www.virginiadot.org/business/resources/local_assistance/BOSmanual.pdf

Joel DeNunzio, P.E.
Resident Engineer
VDOT Charlottesville Residency
434-293-0011