

# Culpeper District Albemarle County Monthly Report July 2020

# **County Mileage**

INTERSTATE PRIMARY		PRIMARY	SECONDARY	FRONTAGE ROADS	TOTAL		
	124.8	382.83	1,783.71	7.28	2,298.62		

# SmartScale Round 4 Key Dates:

- December 4, 2019, Project Development Workshop
- March 1 April 1, 2020, Pre-application Deadline
- August 3, 2020, Application Deadline



# **Preliminary Engineering**

PROJECT	LAST MILESTONE	NEXT MILESTONE	AD DATE	
Route 240/250 Roundabout – Project Details	RW Submittal	*PAC	November 10, 2020	
Route 240 Bridge Rehabilitation over Lickinghole Creek Project Details	Field Inspection October 2019	*PAC	Spring 2022	
Bike and Pedestrian Enhancements, various locations	*PAC	Re-advertise	TBD	
Route 726, Bridge Replacement over Totier Creek Project Details	Bids	Award	March 2020	
Rte. 708 Bridge Repair or Replacement over N.F. Hardware	Scope	*PFI	TBD	
Rte.641, Bridge Replacement over Marsh Run	*PFI	Public Hearing	TBD	
Rte. 667, Bridge Replacement over Piney Creek Project Details	Public Hearing	Field Inspection	TBD	
Rte. 702, Bridge Replacement over Morey Creek Project Details	Field Inspection	RW	TBD	
Rte. 601, Superstructure Replacement, Old Ivy Road over Rte. 29	Public Hearing	Field Inspection	TBD	
Connector Road from Berkmar Dr. To Airport Rd		Authorize PE	Fall 2023	

<sup>\*</sup>PFI – Preliminary Field Inspection

# Route 29 Solutions Project Details

PROJECT	LAST MILESTONE	NEXT MILESTONE	COMPLETION DATE	
Automated Traffic Signal	Angus signal in VDOT	Develop agreements	TBD	
Performance Metrics (ATSPM)	operation, others to	with City to operate other		
	follow	signals		
Hydraulic/Hillsdale South	SMART SCALE Pre-	Concept refinement and	Application due	
	application submitted	estimate update	August 2020	

<sup>\*</sup>PAC - Preliminary Advertisement Conference

# Albemarle County Design-Build Project Details

PROJECT	LAST MILESTONE	NEXT MILESTONE	Anticipated Construction Start	
Rte.151/250 Roundabout	Notice to Proceed	Right of Way Plan	Summer 2021	
Tite: 13 1/230 Roundabout	August 2019	Approval	Odminici 2021	
Rte. 20/649 Roundabout	Notice to Proceed	Right of Way Plan	Summer 2021	
Rie. 20/049 Roundabout	August 2019	Approval		
Exit 124 (Interstate 64) Diverging	Notice to Proceed	Right of Way Plan	Winter 20/21	
Diamond Interchange	August 2019	Approval		
Connector Road Between Rio	Received 100% Design	Right of Way Plan	Fall 2020	
Mills and Berkmar Dr. Extended	Submittal	Approval		
Exit 118 US29 SB / I-64EB Improvements, DLT, Elim. Ramp	Construction Start	Construction Completion	May 2020	
US29 NB Fontaine Ave. Ramp	Construction Plan	Construction Start	June 2020	
Improvement	Approval	Construction Start	Julio 2020	

#### **Rural Rustics**

ROUTE	FUNDING YEAR	STATUS
Route 824 Patterson Mill Lane	FY19	Project complete
Route 712 Coles Rolling Road Phase 1	FY20	State forces work to begin summer 2020.
Route 712 Coles Rolling Road Phase 2	FY21	State forces work to begin summer 2020.
Route 784 Burnt Hill Road	FY21	Scope July 2020
Route 671 Wesley Chapel Road	FY21	Scope July 2020
Route 702 Reservoir Road	FY21	Scope July 2020

#### **Construction Activities**

#### **Bridge Projects**

- Route 640 Gilbert's Station Road Bridge Repair State forces anticipated to begin work fall 2020. May be
  delayed due to delay in getting RR clearance.
- Various Bridge Maintenance Repair projects on I64, Route 29 and other routes This will be ongoing thru the year. Night time or allowable daytime lane closures are expected.

#### Road Projects

- County Safety Improvement and Operations
  - o Route 29/Hydraulic Complete.
  - Route 743 Earlysville Road Permanent post-mounted radar feedback signs to be installed. VDOT has
    initiated task order with contractor to schedule the work.

#### **Traffic Engineering**

- FHWA Stop Sign Guidance (link) Note: Stop signs should not be used to control vehicle speeds, requires engineering study and must meet MUTCD warrants.
- Route 656 Georgetown Road crosswalk lighting to be repaired.

#### **Completed studies:**

Route	Туре	Recommendation
601 Free Union Rd bridge over	Sign Review	Complete, Signs installed on 6/12
Branch Piney Creek		
1115 Broadway Street	Sign Review	Review Complete, No Outlet Sign Installed
1765 Fontana Dr.	Sign Review	Review Complete, Speed Limit Sign Installed
627 Porters Rd.	Sign Review	Review Complete, Stop Ahead Signs Installed

#### Studies under review

Route	Туре	Comments
Pantops Mountain Rd/250	Phasing analysis	Yellow flashing arrow
29 & South Hollymead	Phasing analysis	Yellow flashing arrow
250/601/855 Old Ivy Exit Ramp	Intersection Review	Study ongoing, reviewed with county 1/22/2020
1427 Hillsdale and 866 Greenbrier	Intersection Review	Traffic Calming, ongoing
631 5 <sup>th</sup> Street/Old Lynchburg Road	STARS Study	Being coordinated by the county
743 Earlysville Rd/660 Reas Ford	Mini-Roundabout	VDOT recommends SSYP project/study to further scope,
Rd		define ROW limits and refine solution/cost estimate
1301 Harrison St.	Intersection Review	Sign Review pending
1915 Eastern Ave.	Intersection Review	All Way Stop & Speed Review in progress
637 Dick Woods Rd.	Speed Review	Speed zone Review in progress

### Resurfacing Map link to VDOT's public website

Schedule	Plant Mix		Surfa	ce Treatment	Latex Modified		Slurry	
	Miles	Cost/Estimate	Miles	Cost/Estimate	Miles	Cost/Estimate	Miles	Cost/Estimate
2017	49.13	\$9,046,891	29.65	\$387,315	0	0	6.6	\$175,259
2018	41.7	\$6,607,024	25.55	\$133,963	0	0	1.88	\$73,524
2019	26.6	\$5,456,481	18.55	\$299,708	0	0	0	0
2020	22.89	\$3,906,461	0.45	\$68,399	12.87	\$564,449	0	0

#### **Land Use**

- Brookhill Development (Route 29)
  - O Polo Grounds Improvement nearing completion
  - Approximately two miles of internal subdivision streets
  - O Connection to Ashwood Blvd.
- Lewis and Clark Ext. (Route 29)
  - Construction is ongoing
  - O Detour will be needed for intersection reconstruction
- North Pointe (Route 29)
  - o Median work has begun; expect nightly lane closures through July 2020.
  - o Spring/Summer/Fall 2020
  - O Three major entrances along 29
  - Signalized RCUT at Lewis and Clark not yet begun (separate developer)
- Rivanna Village Phase 2 (Route 250)
  - o Awaiting plan approval
  - o Agreements for retaining wall maintenance needed between VDOT and Albemarle

# **Maintenance Activities**

VDOT Area Headquarters crews completed the regular maintenance activities during the past month. For specific route activities, please contact the Charlottesville Residency Office.

# **Updated BOS Manual**

http://www.virginiadot.org/business/resources/local\_assistance/BOSmanual.pdf

Carrie Shepheard, P.E. Resident Engineer VDOT Charlottesville Residency 434-293-0011