



Culpeper District Albemarle County Monthly Report August 2020

County Mileage

INTERSTATE	PRIMARY	SECONDARY	FRONTAGE ROADS	TOTAL
124.8	382.83	1,783.71	7.28	2,298.62

SmartScale Round 4 Key Dates:

- December 4, 2019, Project Development Workshop
- March 1 - April 1, 2020, Pre-application Deadline
- August 3, 2020, Application Deadline



Preliminary Engineering

PROJECT	LAST MILESTONE	NEXT MILESTONE	AD DATE
Route 240/250 Roundabout – Project Details	RW Submittal	*PAC	November 2020
Route 240 Bridge Rehabilitation over Lickinghole Creek Project Details	Right-of-way	*PAC	Spring 2022
Bike and Pedestrian Enhancements, various locations	*PAC	Re-advertise	TBD
Route 726, Bridge Replacement over Totter Creek Project Details	Construction began (June 2020)	Construction end (March 2021)	--
Rte. 708 Bridge Repair or Replacement over N.F. Hardware	Preliminary Field Inspection	Public Hearing	March 2022
Rte. 641, Bridge Replacement over Marsh Run	Preliminary Field Inspection	Public Hearing	October 2025
Rte. 667, Bridge Replacement over Piney Creek Project Details	Public Hearing	Field Inspection	January 2023
Rte. 702, Bridge Replacement over Morey Creek Project Details	Field Inspection	Right-of-way	March 2022
Rte. 601, Superstructure Replacement, Old Ivy Road over Rte. 29	Public Hearing	Field Inspection	TBD
Connector Road from Berkmar Dr. To Airport Rd	--	Authorize PE	Fall 2023

*PFI – Preliminary Field Inspection

*PAC – Preliminary Advertisement Conference

Route 29 Solutions [Project Details](#)

PROJECT	LAST MILESTONE	NEXT MILESTONE	COMPLETION DATE
Automated Traffic Signal Performance Metrics (ATSPM)	Angus signal in VDOT operation, others to follow	Develop agreements with City to operate other signals	TBD
Hydraulic/Hillsdale South	SMART SCALE Pre-application submitted	Concept refinement and estimate update	Application due August 2020

Albemarle County Design-Build [Project Details](#)

PROJECT	LAST MILESTONE	NEXT MILESTONE	Anticipated Construction Start
Rte.151/250 Roundabout	Notice to Proceed August 2019	Right of Way Plan Approval	Summer 2021
Rte. 20/649 Roundabout	Notice to Proceed August 2019	Right of Way Plan Approval	Summer 2021
Exit 124 (Interstate 64) Diverging Diamond Interchange	Notice to Proceed August 2019	Right of Way Plan Approval	Winter 20/21
Connector Road Between Rio Mills and Berkmar Dr. Extended	Received 100% Design Submittal	Right of Way Plan Approval	Fall 2020
Exit 118 US29 SB / I-64EB Improvements, DLT, Elim. Ramp	Construction Start	Construction Completion	May 2020
US29 NB Fontaine Ave. Ramp Improvement	Construction Plan Approval	Construction Start	June 2020

Rural Rustics

ROUTE	FUNDING YEAR	STATUS
Route 824 Patterson Mill Lane	FY19	Project complete
Route 712 Coles Rolling Road Phase 1	FY20	State forces work to begin summer 2020.
Route 712 Coles Rolling Road Phase 2	FY21	State forces work to begin summer 2020.
Route 784 Burnt Hill Road	FY21	Scope July 2020
Route 671 Wesley Chapel Road	FY21	Scope July 2020
Route 702 Reservoir Road	FY21	Scope July 2020

Construction Activities

Bridge Projects

- **Route 640 Gilbert's Station Road – Bridge Repair** – State forces anticipated to begin work fall 2020. May be delayed due to delay in getting RR clearance.
- **Various Bridge Maintenance Repair projects on I64, Route 29 and other routes** – This will be ongoing thru the year. Night time or allowable daytime lane closures are expected.

Road Projects

- **County Safety Improvement and Operations**
 - Incidental Concrete Repairs Completed
 - Monacan Trail, (Route 29) – V – ditch repair (2 each)
 - Route 250 and Route 20 – sidewalk repair
 - Providence Road (Route 863) and Williamsburg Road (Route 862) - curb and gutter repair
 - Lambs Road (Route 657) – V – ditch repair

Traffic Engineering

- [FHWA Stop Sign Guidance \(link\)](#) Note: Stop signs should not be used to control vehicle speeds, requires engineering study and must meet MUTCD warrants.
- **Route 656 Georgetown Road crosswalk lighting to be repaired.**

Completed studies:

Route	Type	Recommendation
1115 Broadway Street	Sign Review	Review Complete, No Outlet Sign Installed
1765 Fontana Dr.	Sign Review	Review Complete, Speed Limit Sign Installed
627 Porters Rd.	Sign Review	Review Complete, Stop Ahead Signs Installed

Studies under review

Route	Type	Comments
631 5 th Street/Old Lynchburg Road	STARS Study	Being coordinated by the county
743 Earlsyville Rd/660 Reas Ford Rd	Mini-Roundabout	VDOT recommends SSYP project/study to further scope, define ROW limits and refine solution/cost estimate
1301 Harrison St.	Intersection Review	Sign Review pending
1915 Eastern Ave.	Intersection Review	All Way Stop & Speed Review in progress
637 Dick Woods Rd.	Speed Review	Speed zone Review in progress
742 Avon Street	Pavement Marking Review	Under Review
Pantops Mountain Road/250	Phasing Analysis	Yellow Flashing Arrow
29 & South Hollymead	Phasing Analysis	Yellow flashing arrow
250/601/855 Old Ivy Exit Ramp	Intersection Review	Study ongoing, reviewed with county 1/22/2020
1427 Hillsdale and 866 Greenbriar	Intersection Review	Traffic Calming, ongoing
620 Rolling Road/708 Secretarys Road/618 Jefferson Mill Road	Intersection Review	Under Review
664 Markwood Road	Sign Review	Under Review
690 Greenwood Station Road/691 Greenwood Road	Intersection Review	Under Review

Resurfacing [Map link to VDOT's public website](#)

Schedule	Plant Mix		Surface Treatment		Latex Modified		Slurry	
	Miles	Cost/Estimate	Miles	Cost/Estimate	Miles	Cost/Estimate	Miles	Cost/Estimate
2017	49.13	\$9,046,891	29.65	\$387,315	0	0	6.6	\$175,259
2018	41.7	\$6,607,024	25.55	\$133,963	0	0	1.88	\$73,524
2019	26.6	\$5,456,481	18.55	\$299,708	0	0	0	0
2020	22.89	\$3,906,461	0.45	\$68,399	12.87	\$564,449	0	0

Land Use

- Brookhill Development (Route 29)
 - Polo Grounds Improvement nearing completion
 - Approximately two miles of internal subdivision streets
 - Connection to Ashwood Blvd. – ongoing
- Lewis and Clark Ext. (Route 29)
 - Construction is ongoing, developer hoping for August opening
 - Detour will be needed for intersection reconstruction at Quail Run
- North Pointe (Route 29)
 - Median work is ongoing; expect nightly lane closures through July 2020.
 - Constructing two (of three) major Route 29 entrances
 - Signalized RCUT at Lewis and Clark not yet begun (separate developer)
- Rivanna Village Phase 2 (Route 250)
 - Awaiting plan approval
 - Agreements for retaining wall maintenance needed between VDOT and Albemarle

Maintenance Activities

VDOT Area Headquarters crews completed the regular maintenance activities during the past month. For specific route activities, please contact the Charlottesville Residency Office.

Updated BOS Manual

http://www.virginiadot.org/business/resources/local_assistance/BOSmanual.pdf

Carrie Shephard, P.E.
Resident Engineer
VDOT Charlottesville Residency
434-293-0011