



VDOT QUARTERLY REPORT

Albemarle County

 Carrie Shepheard, P.E.
Resident Engineer

April 1, 2026

Preliminary Engineering

PROJECT	LAST MILESTONE	NEXT MILESTONE	AD DATE
I-64 Exit 107 Park and Ride	Advertisement	Award	December 2025
5 th Street Hub and Trails	Acquire Right of Way	Advertisement	May 2026
Route 250/ Route 20 Intersection Improvements Route 250 E Corridor Improvements	Acquire Right of Way	Advertisement	Winter 2026/2027
Connector Road from Berkmar Dr. to Airport Road	Location Approval by CTB	Acquire Right of Way	Winter 2027
Avon Street	Citizen Information Meeting on May 8, 2025. City determined preferred alternative.	Public Hearing	Spring 2028
Rte. 250 Rolkin Rd and Peter Jefferson Pkwy Improvements		Survey	2032

Design Build Bundles

PROJECT	STATUS
Route 240/250 Roundabout and Rte. 680 Browns Gap Turnpike Bridge Replacement over Lickinghole Creek	Route 240/250 Roundabout & Rte. 680 Browns Gap Turnpike Bridge Replacement over Lickinghole Creek – roundabout and bridge opened 3/13, with final completion expected mid-summer.
5 th Street/ Old Lynchburg Road Roundabout	
John Warner Parkway/ Rio Road Roundabout	
Belvedere Green T	
Route 53 / Route 20 Roundabout	
	Old Lynchburg Rd/5th Street roundabout – Construction underway
	John Warner Parkway/ Rio Road Roundabout project and the Rio/Belvedere CGT – Construction starting in the next few weeks
	Rte. 53/Rte. 20 Roundabout – ROW plans under review

PROJECT	STATUS
Rte. 743 (Hydraulic Rd) & District Ave/Cedar Hill Rd	Public Hearing was held on May 22, 2025. CTB awarded the Project on December 9, 2025. The Kickoff meeting was held in January and final design is underway.
US 29/Fontaine Avenue Interchange Improvements	
Fontaine Avenue Shared Use Path (City of Charlottesville)	

Rural Rustic

ROUTE	STATUS
813 Starlight Road	Complete
600 Stoney Point Pass	Complete
697 Sutherland Road	Complete
713 Glendower Road Phase I	Complete
713 Glendower Road Phase II	Complete
805 Henderson Lane	Complete
707 Blair Park Road	Under Construction

Construction Activities

Bridge Project

- **Route 601 Old Ivy Road over Rte. 29 Superstructure Replacement** - Construction began February 17, 2025. During construction, the bridge is restricted to eastbound traffic only, with a reduced lane width. Detour signage is in place. The anticipated completion date for this project is Summer 2026.
- **Route 702 Fontaine Ave** – Replace Bridge over Morey Creek. Construction started in October. Road is one lane, temporary traffic signal in place. Expected completion is Spring 2027.
- **Route 693 Stillhouse Creek Road** – Replace bridge over Whiteside Branch. Construction begins April 6th and is expected to be complete by May 15th. A detour will be in place.

Construction

- **Route 29 Shared Use Path** – Construction started the week of March 9th with test bores, then clearing and grubbing will begin

