

**Culpeper District**  
**Albemarle County Monthly Report**  
**February 2025**

**County Mileage**

| INTERSTATE | PRIMARY | SECONDARY    |        | TOTAL   |
|------------|---------|--------------|--------|---------|
| 124.8      | 382.83  | Hard Surface | Gravel | 2,298.7 |
|            |         | 1,629.47     | 161.52 |         |

**Preliminary Engineering**

| PROJECT  | LAST MILESTONE                  | NEXT MILESTONE        | AD DATE     |
|--|---------------------------------|-----------------------|-------------|
| I-64 Exit 107 Park and Ride                            | Public Hearing                  | Limited Access Change | Fall 2025   |
| Rte. 29 Shared Use Path                                | Right of Way                    | Final Plan Design     | Spring 2025 |
| 5 <sup>th</sup> Street Hub and Trails                  | Design Approval                 | Acquire Right of Way  | Spring 2026 |
| Connector Road from Berkmar Dr. To Airport Rd          | Public Hearing                  | Design Approval       | Winter 2027 |
| Rte. 250/ Rte. 20 Intersection Improvements            | Public Hearing                  | Design Approval       | Spring 2026 |
| Rte. 250 E Corridor Improvements                       |                                 |                       |             |
| Rte. 702 Fontaine Ave. Replace Bridge over Morey Creek | Advertisement/Rejection of Bids | Re-Advertisement      | TBD         |

**Hydraulic Bundle Project Details**

| PROJECT         | STATUS  |
|-----------------|---|
| US 29/Hydraulic | Construction of the pedestrian bridge is currently underway. Construction on Hydraulic to include work at the intersection, crosswalk installation & roundabout complete pending final walkthrough. |

## Albemarle County Design-Build #2 [Project Details](#)

| PROJECT   | STATUS   |
|---|--|
| John Warner Parkway/ Rio Road Roundabout  | Project Awarded June 18, 2024. Right of Way Plans under development. |
| Belvedere Green T   |  |
| Route 53/ Route 20 Roundabout   |  |
| 5 <sup>th</sup> Street/ Old Lynchburg Road Roundabout   |  |
| Route 240/250 Roundabout and Rte. 680 Browns Gap Turnpike Bridge Replacement over Lickinghole Creek |  |

## Albemarle County Design-Build #3 [Project Details](#)

| PROJECT   | STATUS   |
|---|--|
| Rte. 743 (Hydraulic Rd) & District Ave/Cedar Hill Rd      | Public Hearing Spring 2025.<br>Design-Build Request for Qualifications, February 2025. |
| US 29/Fontaine Avenue Interchange Improvements            |  |
| Fontaine Avenue Shared Use Path (City of Charlottesville) |  |

## Rural Rustics

| ROUTE                             | STATUS                  |
|-----------------------------------|-------------------------|
| Route 721 Old Dominion Road       | Construction Complete   |
| Route 697 Sutherland Road         | Under Construction      |
| Route 805 Henderson Lane          | Pending Construction    |
| Route 713 Glendower Road Phase I  | Preliminary Engineering |
| Route 713 Glendower Road Phase II | Preliminary Engineering |

## Construction Activities

### Bridge Projects

- **Rte. 693 Stillhouse Creek Emergency Bridge Replacement** – Inclement weather delayed work and anticipated re-opening at the end of January. Expected completion date is now the end of February barring additional weather.
- **Rte. 601 Old Ivy Road over Rte. 29 Superstructure Replacement** – Construction will begin February 17<sup>th</sup>. During construction, the bridge will be restricted to eastbound traffic only, with a reduced lane width. Detour signage will be in place. The anticipated completion date for this project is Fall 2026.

### Road Projects

- **Afton Mountain** – Warning system installation. Complete
- **Starr Hill Crosswalk** – Under construction. Expected completion January 31, 2025.
- **Whippoorwill Pipe Replacement** – Pipe replacement due to a washout during Hurricane Helene. Project began January 6, 2025. Due to a crack, a wing wall had to be re-fabricated. Expect delivery in 1-2 weeks. Work will resume and project completion is expected mid-February.

## Maintenance Activities

VDOT Area Headquarters crews completed the regular maintenance activities during the past month. For specific route activities, please contact the Charlottesville Residency Office.

## Traffic Engineering

### Studies under review:

| ROUTE  | TYPE   | RECOMMENDATION  |
|--|--|---|
| 1521 Powell Creek                                | Crosswalk and ADA ramps  | Under review for high visibility crosswalk markings. ADA ramp upgrades to be included in next task order. |
| 706 Dudley Mountain Road                         | Signage review   | Under Review  |
| 810 Buck Road                                    | Crash review   | Complete. Analysis showed a decrease in crashes since the 2021 installation of pavement marking upgrades. |
| Route 29/250 Bypass from Barracks to Fontaine    | Sign review for reflectivity   | In progress   |
| All truck restricted routes in Culpeper District | Review of past truck restriction warrants to determine if restriction is still applicable. | In progress   |

## Resurfacing [Map link to VDOT's public website](#)

| Schedule | Plant Mix |                | Surface Treatment |               | Latex Modified |               |
|----------|-----------|----------------|-------------------|---------------|----------------|---------------|
|          | Miles     | Cost/Estimate  | Miles             | Cost/Estimate | Miles          | Cost/Estimate |
| 2021     | 17.25     | \$2,717,392.12 | 22.4              | \$567,749.49  | 0              | 0             |
| 2022     | 6.25      | \$1,444,833.16 | 21.05             | \$506,893.08  | 0              | 0             |
| 2023     | 11        | \$2,697,822.85 | 24.53             | \$887,960.59  | 7.81           | \$813,906.86  |
| 2024     | 31.14     | \$7,642,461.87 | 10.42             | \$466,721.83  | 2.04           | \$157,509.70  |

## Updated BOS Manual

[https://www.virginiadot.org/business/resources/local\\_assistance/BOS\\_manual.pdf](https://www.virginiadot.org/business/resources/local_assistance/BOS_manual.pdf)

Carrie Shephard  
Resident Engineer  
VDOT Charlottesville Residency  
434-293-0011