

Culpeper District Albemarle County Monthly Report November 2025

County Mileage

INTERSTATE	PRIMARY	SECONDARY		TOTAL
124.8	382.83	Hard Surface	Gravel	2,298.7
		1,629.47	161.52	

Preliminary Engineering

PROJECT	LAST MILESTONE	NEXT MILESTONE	AD DATE
I-64 Exit 107 Park and Ride	Limited Access Change	Advertisement	December 2025
Rte. 29 Shared Use Path	Final Plan Design	Re-Advertisement (bids too high)	November 2025
5 th Street Hub and Trails	Acquire Right of Way	Advertisement	Spring 2026
Connector Road from Berkmar Dr. To Airport Rd	Public Hearing	Location Approval by CTB	Winter 2027
Rte. 250/ Rte. 20 Intersection Improvements Rte. 250 E Corridor Improvements	Acquire Right of Way	Advertisement	Winter 2026/2027
Avon Street	Citizen Information Meeting on May 8, 2025	Public Hearing	Spring 2028

Hydraulic Bundle Project Details

PROJECT	STATUS
US 29/Hydraulic	Complete

PROJECT	STATUS			
John Warner Parkway/ Rio Road				
Roundabout	Deute 040/050 Deutedeliert 9 aug I Dte 000 Deute Gen Tempile Deiden			
Belvedere Green T	Route 240/250 Roundabout & and Rte. 680 Browns Gap Turnpike Bridge Replacement over Lickinghole Creek construction is underway. Construction			
Route 53/ Route 20 Roundabout	plans for the Old Lynchburg Rd/5 th Street roundabout are approved. RW plans			
5 th Street/ Old Lynchburg Road	are approved for the John Warner Parkway/ Rio Road Roundabout project and the Rio/Belvedere CGT. RW plans are under development for Rte. 53/Rte. 20			
Roundabout				
Route 240/250 Roundabout and Rte.	Roundabout.			
680 Browns Gap Turnpike Bridge	T Canada Cat.			
Replacement over Lickinghole Creek				

Albemarle County Design-Build #3 Project Details

PROJECT	STATUS		
Rte. 743 (Hydraulic Rd) & District Ave/Cedar Hill Rd	Public Hearing was held on May 22, 2025.		
US 29/Fontaine Avenue Interchange Improvements	Design-Build Request for Proposals was issued to short-listed Offerors on June 27 th . Technical Proposals are being evaluated, Price Proposals are due		
Fontaine Avenue Shared Use Path (City of Charlottesville)	November 3 rd , and CTB Award is anticipated in December.		

Rural Rustics

ROUTE	STATUS
Route 697 Sutherland Road	Complete
Route 805 Henderson Lane	Complete
Route 713 Glendower Road Phase I	Complete
Route 713 Glendower Road Phase II	Complete
Route 600 Stoney Point Pass	Complete
Route 6975 Starlight Road	Complete
Route 707 Blair Park Road	Under Construction

Construction Activities

Bridge Projects

- Rte. 601 Old Ivy Road over Rte. 29 Superstructure Replacement Construction began February 17, 2025. During construction, the bridge is restricted to eastbound traffic only, with a reduced lane width. Detour signage is in place. The anticipated completion date for this project is Summer 2026.
- Rte. 702 Fontaine Ave Replace Bridge over Morey Creek. Construction started in October. Road is one lane, temporary traffic signal in place. Expected completion is Spring 2027.

Road Projects

None at this time.

Maintenance Activities

VDOT Area Headquarters crews completed the regular maintenance activities during the past month. For specific route activities, please contact the Charlottesville Residency Office.

Resurfacing Map link to VDOT's public website

Schedule	Plant Mix		Surface Treatment		Latex Modified	
	Miles	Cost/Estimate	Miles	Cost/Estimate	Miles	Cost/Estimate
2021	17.25	\$2,717,392.12	22.4	\$567,749.49	0	0
2022	6.25	\$1,444,833.16	21.05	\$506,893.08	0	0
2023	11	\$2,697,822.85	24.53	\$887,960.59	7.81	\$813,906.86
2024	31.14	\$7,642,461.87	10.42	\$466,721.83	2.04	\$157,509.70

Updated BOS Manual

https://www.virginiadot.org/business/resources/local assistance/BOS manual.pdf

Carrie Shepheard Resident Engineer VDOT Charlottesville Residency 434-293-0011