



VDOT QUARTERLY REPORT

Albemarle County

Carrie Shepheard, P.E.
Resident Engineer

April 2, 2025

Preliminary Engineering

PROJECT	LAST MILESTONE	NEXT MILESTONE	AD DATE
Route 29 Shared Use Path	Right of Way	Final Plan Design	Spring 2025
I-64 Exit 107 Park and Ride	Public Hearing	Limited Access Change	Fall 2025
5 th Street Hub and Trails	Design Approval	Acquire Right of Way	Spring 2026
Route 250/ Route 20 Intersection Improvements Route 250 E Corridor Improvements	Public Hearing	Design Approval	Spring 2026
Connector Road from Berkmar Dr. to Airport Road	Public Hearing	Design Approval	Winter 2027
Route 702 Fontaine Ave. Replace Bridge over Morey Creek	Advertisement/Rejection of Bids	Re-Advertisement	TBD
State of Good Repair (funding designated to address structurally deficient bridges)			
Route 680 Browns Gap Turnpike Bridge Replacement over Lickinghole Creek	Public Hearing	Construction	Included in Albemarle Bundle 2

Design Build Bundles

PROJECT	STATUS
US 29/Hydraulic Package	Construction of the pedestrian bridge is currently underway. Construction on Hydraulic to include work at the intersection, crosswalk installation & roundabout complete pending punch list.
PROJECT	STATUS
John Warner Parkway/ Rio Road Roundabout	Route 240/250 Roundabout Right of Way Plans pending approval – others under development. RW acquisition and utility relocation to begin this month on Route 240/250 Roundabout, with construction to begin in spring.
Belvedere Green T	
Route 53 / Route 20 Roundabout	
5 th Street/ Old Lynchburg Road Roundabout	
Route 240/250 Roundabout	
PROJECT	STATUS
Rte. 743 (Hydraulic Rd) & District Ave/Cedar Hill Rd	Public Hearing May 2025. Design-Build Request for Qualifications, March 2025.
US 29/Fontaine Avenue Interchange Improvements	
Fontaine Avenue Shared Use Path (City of Charlottesville)	

Rural Rustic

ROUTE	STATUS
721 Old Dominion Road	Construction Complete
697 Sutherland Road	Under Construction
805 Henderson Lane	Pending Construction
713 Glendower Road Phase I	Preliminary Engineering
713 Glendower Road Phase II	Preliminary Engineering

Construction Activities

Road Project

- None to report.

Bridge Project

- **Route 693 Stillhouse Creek Emergency Bridge Replacement** – Inclement weather delayed work and anticipated re-opening at the end of January. Expected completion date is now the end of March barring additional weather.
- **Route 601 Old Ivy Road over Rte. 29 Superstructure Replacement** - Construction began February 17th. During construction, the bridge will be restricted to eastbound traffic only, with a reduced lane width. Detour signage will be in place. The anticipated completion date for this project is Summer 2026.

Traffic Engineering

Under Review

ROUTE	TYPE	RECOMMENDATION
1521 Powell Creek	Crosswalk and ADA ramps	Under review for high visibility crosswalk markings. ADA ramp upgrades to be included in next task order.
Route 29/250 Bypass from Barracks to Fontaine	Sign review for reflectivity	In Progress
All truck restricted routes in Culpeper District	Review of past truck restriction warrants to determine if restriction is still applicable.	In Progress
20 Stoney Point Road	Pedestrian facilities south of Fontana	In Progress
678 Ridge Road	Parking signs	Under Review

