

Culpeper District
Albemarle County Monthly Report
April 2025

County Mileage

INTERSTATE	PRIMARY	SECONDARY		TOTAL
124.8	382.83	Hard Surface	Gravel	2,298.7
		1,629.47	161.52	

Preliminary Engineering

PROJECT	LAST MILESTONE	NEXT MILESTONE	AD DATE
I-64 Exit 107 Park and Ride	Public Hearing	Limited Access Change	Fall 2025
Rte. 29 Shared Use Path	Right of Way	Final Plan Design	Spring 2025
5 th Street Hub and Trails	Design Approval	Acquire Right of Way	Spring 2026
Connector Road from Berkmar Dr. To Airport Rd	Public Hearing	Design Approval	Winter 2027
Rte. 250/ Rte. 20 Intersection Improvements	Public Hearing	Design Approval	Spring 2026
Rte. 250 E Corridor Improvements			
Rte. 702 Fontaine Ave. Replace Bridge over Morey Creek	Advertisement/Rejection of Bids	Re-Advertisement	TBD

Hydraulic Bundle Project Details

PROJECT	STATUS
US 29/Hydraulic	Construction of the pedestrian bridge is currently underway. Construction on Hydraulic to include work at the intersection, crosswalk installation & roundabout complete pending punchlist.

Albemarle County Design-Build #2 Project Details

PROJECT	STATUS
John Warner Parkway/ Rio Road Roundabout	Route 240/250 Roundabout Right of Way Plans approved – other RW plans are under development. RW acquisition and utility relocation to begin this month on Route 240/250 Roundabout, with construction to begin in late April or May.
Belvedere Green T	
Route 53/ Route 20 Roundabout	
5 th Street/ Old Lynchburg Road Roundabout	
Route 240/250 Roundabout and Rte. 680 Browns Gap Turnpike Bridge Replacement over Lickinghole Creek	

Albemarle County Design-Build #3 Project Details

PROJECT	STATUS
Rte. 743 (Hydraulic Rd) & District Ave/Cedar Hill Rd	Public Hearing May 22, 2025. Design-Build Request for Qualifications advertised March 7, 2025. Statements of Qualification due April 29, 2025.
US 29/Fontaine Avenue Interchange Improvements	
Fontaine Avenue Shared Use Path (City of Charlottesville)	

Rural Rustics

ROUTE	STATUS
Route 697 Sutherland Road	Under Construction
Route 805 Henderson Lane	Pending Construction
Route 713 Glendower Road Phase I	Preliminary Engineering
Route 713 Glendower Road Phase II	Preliminary Engineering

Construction Activities

Bridge Projects

- **Rte. 693 Stillhouse Creek Emergency Bridge Replacement** – Inclement weather delayed work and anticipated re-opening at the end of January. Expected completion date is now the middle of April barring additional weather.
- **Rte. 601 Old Ivy Road over Rte. 29 Superstructure Replacement** – Construction will begin February 17th. During construction, the bridge will be restricted to eastbound traffic only, with a reduced lane width. Detour signage will be in place. The anticipated completion date for this project is Summer 2026.

Road Projects

- None at this time.

Maintenance Activities

VDOT Area Headquarters crews completed the regular maintenance activities during the past month. For specific route activities, please contact the Charlottesville Residency Office.

Traffic Engineering

Studies under review:

ROUTE	TYPE	RECOMMENDATION
1521 Powell Creek	Crosswalk and ADA ramps	Under review for high visibility crosswalk markings. ADA ramp upgrades to be included in next task order.
Route 29/250 Bypass from Barracks to Fontaine	Sign review for reflectivity	In progress
All truck restricted routes in Culpeper District	Review of past truck restriction warrants to determine if restriction is still applicable.	In progress
20 Stoney Point Road	Pedestrian facilities south of Fontana	In progress
678 Ridge Road	Parking signs	Under Review

Resurfacing [Map link to VDOT's public website](#)

Schedule	Plant Mix		Surface Treatment		Latex Modified	
	Miles	Cost/Estimate	Miles	Cost/Estimate	Miles	Cost/Estimate
2021	17.25	\$2,717,392.12	22.4	\$567,749.49	0	0
2022	6.25	\$1,444,833.16	21.05	\$506,893.08	0	0
2023	11	\$2,697,822.85	24.53	\$887,960.59	7.81	\$813,906.86
2024	31.14	\$7,642,461.87	10.42	\$466,721.83	2.04	\$157,509.70

Updated BOS Manual

https://www.virginiadot.org/business/resources/local_assistance/BOS_manual.pdf

Carrie Shephard
Resident Engineer
VDOT Charlottesville Residency
434-293-0011