

Culpeper District
Albemarle County Monthly Report
August 2019

Preliminary Engineering

PROJECT	LAST MILESTONE	NEXT MILESTONE	AD DATE
Route 151/250 Roundabout Smart Scale Project Details	CTB Award July 17, 2019	Notice to Proceed August 2019	
Route 20/649 Intersection Improvement Smart Scale Project Details			
Exit 124 (Interstate 64) Smart Scale Project Details			
Connector Road Between Rio Mills and Berkmar Dr. Extended Smart Scale Project Details			
Exit 118 US29 SB / I-64EB Improvements – HSIP Application			
Exit 118 I-64 WB / US29 NB Improvement Smart Scale Project Details			
Route 240/250 Roundabout – HSIP Application	Public Hearing June 11, 2019	Field Inspection Fall/Winter 2019	November 10, 2020
Route 240 Bridge Rehabilitation over Lickinghole Creek Project Details	Public Hearing April 17, 2019	Field Inspection Summer 2019	Spring 2022
Bike and Pedestrian Enhancements	Pre Advertisement Conference	Re-advertise	TBD
Route 726, Bridge Replacement over Totier Creek Project Details	Right of Way	*PAC	May 2022
Rte. 708 Bridge Repair or Replacement over N.F. Hardware	Authorize PE	Scope	TBD
Rte.641, Bridge Replacement over Marsh Run	*PFI	PH	TBD
Rte. 667, Bridge Replacement over Piney Creek	*PFI	PH	TBD
Rte. 702, Bridge Replacement over Morey Creek	*PFI	PH	TBD

*PFI – Preliminary Field Inspection

*PAC – Preliminary Advertisement Conference

Route 29 Solutions [Project Details](#)

PROJECT	LAST MILESTONE	NEXT MILESTONE	Completion Date
Automated Traffic Signal Performance Metrics (ATSPM)	Angus signal in VDOT operation, others to follow	Develop agreements with City to operate other signals	TBD
Hydraulic/Hillsdale South	SMART SCALE Scoring	CTB Approval*	Spring 2019

*Not recommended for funding

Rural Rustics

ROUTE	FUNDING YEAR	STATUS
Route 637 Dick Woods Road	FY19	State forces work to begin August 2019.
Route 824 Patterson Mill Lane	FY19	State forces work to begin fall 2019.
Route 712 North Garden Lane	FY20	State forces work to begin fall 2019.
Route 712 Coles Rolling Road Phase 1	FY20	State forces work to begin fall 2019.

Construction Activities

Bridge Projects

- **Rte. 810 Blackwell's Hollow Road – Superstructure Replacement** – State forces work to begin July 29. Weather permitting, the road is expected to reopen to traffic August 30. [Project Details](#)
- **Route 640 Gilbert's Station Road – Bridge Repair** – State forces anticipated to begin work Summer 2020. May be delayed due to delay in getting RR clearance.
- **I64 E&WBL over Rte. 20 & I64 EBL over Rte. 29 – Latex Overlay** – Bids to be received May 2019. Tentative September 2019 CN Start.

Road Projects

- **Route 731 Keswick Road – Rural Rustic** – Complete.
- **Resurfacing Projects** – Plant Mix, Slurry Seal and Surface Treatment [Map View](#)
- **County Safety Improvement and Operations**
 - Route 1135 Willow Lake Drive – Pipe replacement to be completed on 4/23/19. Awaiting guardrail
 - Route 29 South – Increase the capacity for south bound traffic on Route 29 at Route 649 Airport Road and Route 1721 Timberwood Boulevard. Work began 5/28/19.
 - Route 29/Hydraulic – Intersection operation improvements

Traffic Engineering

Completed studies:

Route	Type	Recommendation
738 Morgantown Rd	Speed study	Reduce current speed limit to 25mph, signs installed
1177 Dunlora Dr & 1705 Loring Dr	Temporary truck restriction	Sign installation complete
151 Critzers Shop Rd @ 637	Intersection review	Advanced intersection warning signs installed
643 Polo Grounds Rd	Speed study	Reduce current speed limit to 35mph, sign install pending
22/250	Left turn restriction	Delineator install pending

Studies under review

Route	Type	Comments
601 Free Union Rd	Speed study	
601 St. Anne's Belfield/250	Restricting/Configuration plan	
601 Old Ivy Road	Pavement marking plan	Two way left turn lane
654 Barracks Rd	Pavement marking plan	Bicycle sharrows
Pantops Mountain Rd/250	Phasing analysis	Left turn
691 Ortman Rd	Speed study	
643 Polo Grounds Rd	Truck restriction	Sent to Central Office for review
1403 Berkmar Dr	Speed study	
1719 Towncenter Dr	Speed study	
635 Miller School Road	Truck restriction	Comment period complete, awaiting Central Office approval
676 Owensville Rd	Truck restriction	Comment period complete, awaiting Central Office approval

Maintenance Activities

VDOT Area Headquarters crews completed the following activities during the past month. For specific route activities, please contact the Charlottesville Residency Office.

- Culverts replaced on 1 secondary route
- Debris removal on 2 primary routes and 2 secondary routes
- Drainage repairs made on 2 primary routes and 8 secondary routes
- Machining on 23 NHS secondary routes
- Mowing operations on 33 secondary routes
- Patching along 1 primary route and 5 secondary routes
- Shoulders repaired on 1 primary route and 3 secondary routes
- Tree removal on 1 primary route and 3 secondary routes
- Trimming on 4 primary routes and 11 secondary routes

Updated BOS Manual

http://www.viriniadot.org/business/resources/local_assistance/BOSmanual.pdf

Joel DeNunzio, P.E.
Resident Engineer
VDOT Charlottesville Residency
434-293-0011